

**BEFORE THE MAHARASHTRA
REAL ESTATE REGULATORY AUTHORITY, MUMBAI**

Virtual Hearing held through video conference as per
MahaRERA Circular No.: 27/2020

REGULATORY CASE NO. 345 OF 2025

PROMOTER NAME M/S TWIN STAR INFRASTRUCTURE

PROJECT NAME VAASTU IMPERIAL Wing B

MAHARERA PROJECT REGISTRATION NO. P52100007631

ORDER

(In an extension application)

April 04th, 2025

(Date of hearing –20.03.2025 matter reserved for order)

Coram: Manoj Saunik, Chairperson, MahaRERA

Advocate Harshad Nanaware present for promoter.

1. The applicant is the promoter/ developer within the meaning of Section 2(zk) of the Real Estate (Regulation and Development) Act, 2016 (“**Act**”) of Real Estate Regulatory Authority (“**RERA**”) and had registered the project “VAASTU IMPERIAL Wing B” under section 5 of the Act bearing MAHARERA Registration No. **P52100007631** (hereinafter referred to as the “**Project**”).
2. The promoter has filed an extension application no. EXT52100025859 on 27.12.2024 (hereinafter referred to as “**extension application**”) seeking for extension of the project under section 7(3) of the Act which was heard by this Authority on 20.03.2025 wherein the following roznama was recorded:
*“Advocate Harshad Nanaware present for the promoter.
Heard the learned Advocate for the applicant at length. Applicant requests extension till 30.07.2026. Matter is reserved for order.”*
3. Before moving ahead, the Authority notes the registration details already on record. The promoter while seeking registration of the project had submitted the proposed date of completion as 31.12.2023 and revised proposed date of

completion as 30.12.2024. MahaRERA granted three (3) extensions on the ground of Covid-19 pandemic which were granted to all the projects registered with MahaRERA and qualifying under Notifications / Orders Nos. 13, 14 & 21 dated 02.04.2020, 18.05.2020 & 06.08.2021 along with extension under section 6, whereby the date of completion was extended up to 30.12.2024. The promoter states that 70 percent of the building work is complete. That due to non grant of environment clearance by the appropriate authority the matter is subjudice before Hon'ble Supreme Court. That the promoter met the allottees by calling meetings, but most of them did not turn up as they are misguided by few and thereby the consents were not obtained. That the promoter was heavily affected by Covid 19 pandemic. That the allottees shall be put in possession with in due timelines and completion shall be obtained. Hence, the promoter has applied for extension vide the extension application herein under section 7(3) of the Act for the period from 30.12.2024 to 30.07.2026.

4. Thus, the issue before this Authority is regarding grant of extension under Section 7(3) of the Act. In this regard it is pertinent to note that the promoter this time has not been able to obtain 51% majority consents of the allottees of the project. In this context the relevant extract of Section 7(3) is reproduced hereinbelow for ease of reference:

"7 (3) The Authority may, instead of revoking the registration under sub-section (1), permit it to remain in force subject to such further terms and conditions as it thinks fit to impose in the interest of the allottees, and any such terms and conditions so imposed shall be binding upon the promoter."

Section 7(3) provides that instead of revoking the registration this Authority can impose certain terms and conditions as it thinks fit to let the registration remain in force.

5. In view of the above, the issue of the extension under Section 7(3) of the Act as sought by the promoter without 51% consents of the allottees needs to be examined considering the above-mentioned fact. The Authority would like to

bring on record the statements of objects and reasons of the Act which are reproduced hereinbelow for ease of reference:

“An Act to establish the Real Estate Regulatory Authority for regulation and promotion of the real estate sector and to ensure sale of plot, apartment or building, as the case may be, or sale of real estate project, in an efficient and transparent manner and to protect the interest of consumers in the real estate sector and to establish an adjudicating mechanism for speedy dispute redressal and also to establish the Appellate Tribunal to hear appeals from the decisions, directions or orders of the Real Estate Regulatory Authority and the adjudicating officer and for matters connected therewith or incidental thereto.”

6. The whole aim of the Act is to promote the real estate sector in an efficient and transparent manner and protect the interest of the consumers (*including home buyers / allottees*). Thus, by not extending the registration of the project the same will come to a halt. The promoter shall not be able to take actions for efficient completion as may be required in view of the lack of registration. Such an action will only be detrimental to the interest of the consumers (*including home buyers / allottees*). Thus, the balance of convenience lies in allowing the extension with conditions to ensure completion. Further, the Authority also notes that this extension under Section 7(3) needs to be granted so that the completion of the project is not interrupted. However, taking into consideration that overall construction of the work is 70% completed and the need for additional time to complete the remaining floors and obtaining full OC for the project, the Authority acknowledges the requirement for an extension. However, in interest of the allottees the Authority grants an extension until **30.06.2026**. Thus, the Authority grants the extension to the registration of the project from **30.12.2024 to 30.06.2026**. This extension will be without prejudice to the rights of the allottees under the Act. In view thereof, this Authority allows the extension application keeping the rights of the allottees intact with certain directions hereinbelow.

FINAL ORDER

The extension application is **allowed** and the extension for the project is granted from from **30.12.2024 to 30.06.2026** with the following conditions:

- A. The promoter shall complete the construction work and obtain occupancy certificate (OC) for the project. The allottees of the project shall co-operate with the promoter. That the rights of the allottees under the Act shall however remain intact.
- B. The promoter is directed to submit within 15 days of this order date the PERT CPM / BAR charts about the milestones to be achieved with respect to the completion of the project. The same shall also be shared with the Allottees of the project.
- C. The promoter herein is also directed to submit monthly progress reports of achievements of such milestones and/ or delay if any, to MahaRERA, the association of allottees, if any formed and the allottees of the project.
- D. That upon receipt of the part / full OC the promoter shall inform this Authority about the same and update all progress on the project registration webpage from time to time.

Manoj Saunik
Chairperson, MahaRERA