

**BEFORE THE MAHARASHTRA
REAL ESTATE REGULATORY AUTHORITY, MUMBAI**

Virtual Hearing held through video conference as per
MahaRERA Circular No.: 27/2020

REGULATORY CASE NO. 266 OF 2024

PROMOTER NAME

PUNE PROJECTS LLP

PROJECT NAME

EMERALD BAY BUILDING 3

MAHARERA PROJECT REGISTRATION NO. P52100026016

ORDER

(rectification)

August 2, 2024

1. It is observed that the Real Estate Regulatory Authority ("RERA") has passed an order dated 31.07.2024 (hereinafter referred to as "**the said final order**") in the captioned matter wherein in the cause title of the said final order, the Project number was inadvertently mentioned as "P52100026020" instead of "**P52100026016**".
2. In view of the above, the typographical error is hereby rectified. The remaining part of the said final order shall remain the same and this rectification order to be read along with the said final order.

AJOY
MEHTA
(Ajoy Mehta)

Chairperson, MahaRERA

Digitally signed
by AJOY MEHTA
Date: 2024.08.02
18:14:27 +05'30'

**BEFORE THE MAHARASHTRA
REAL ESTATE REGULATORY AUTHORITY, MUMBAI**

Virtual Hearing held through video conference as per
MahaRERA Circular No.: 27/2020

REGULATORY CASE NO. 266 OF 2024

PROMOTER NAME PUNE PROJECTS LLP

PROJECT NAME EMERALD BAY BUILDING 3

MAHARERA PROJECT REGISTRATION NO. P52100026022

a/w

REGULATORY CASE NO. 267 OF 2024

PROMOTER NAME PUNE PROJECTS LLP

PROJECT NAME EMERALD BAY BUILDING 11

MAHARERA PROJECT REGISTRATION NO. P52100026020

ORDER

(In an extension applications)

July 31, 2024

(Date of hearing -23.07.2024 matter reserved for order)

Coram: Shri Ajoy Mehta, Chairperson, MahaRERA

Advocate Jatin Ujjini present for the Promoter.

1. PUNE PROJECTS LLP is the Promoter/Developer within the meaning of Section 2(zk) of the Real Estate (Regulation and Development) Act, 2016 ("**said Act**") of Real Estate Regulatory Authority ("**RERA**") and had registered the projects under section 5 of the said Act namely "EMERALD BAY BUILDING 3" bearing MAHARERA **Registration No. P52100026016** and "EMERALD BAY BUILDING 11" bearing MAHARERA **Registration No. P52100026020** (hereinafter referred to as the "**said Projects**").

2. The Promoter has filed extension application No. EXT52100024298 (dated 09.07.2024) and extension application No. EXT52100024322 (dated 12.07.2024) (hereinafter referred to as “**said extension applications**”) seeking for extension of the said Projects under section 7(3) of the said Act which was heard by this Authority on 23.07.2024 wherein the following roznama was recorded:

“Promoter informs that phase 1 of the Project is complete. In this Project, the Promoter has completed about 50% of the work. There were issues with respect to labour due to Covid and other problems.

Promoter has sought extension till 31.12.2026 in case of Projects at Sr. Nos. 3 to 5. Matter is reserved for order.”

3. Before moving ahead, the Authority notes the registration details already on record. The Promoter while seeking registration of the said Project had submitted the date of completion as 31.12.2024. MahaRERA granted one (1) extension on the ground of Covid-19 pandemic which was granted to all the projects registered with MahaRERA and qualifying under Notifications / Orders Nos. 21 dated 06.08.2021 whereby the date of completion was extended up to 30.06.2025. The Promoter states that the Project was delayed due to Covid and labour issues. Hence the Promoter has applied for extension vide the said extension application herein under section 7(3) of the said Act for the period from 01.07.2025 to 31.12.2026.

4. Thus, the issue before this Authority is with regard to grant of extension under Section 7(3) of the said Act. In this regard it is pertinent to note that the Promoter this time has not been able to obtain 2/3rd majority consents of the Allottees of the said Project. In this context the relevant extract of Section 7(3) is reproduced hereinbelow for ease of reference:

“7 (3) The Authority may, instead of revoking the registration under sub-section (1), permit it to remain in force subject to such further terms and conditions as it thinks fit to impose in the interest of the allottees, and any such terms and conditions so imposed shall be binding upon the promoter.”

On the plain reading of Section 7(3) of the said Act, it is clear that instead of revoking the registration this Authority can impose certain terms and conditions as it thinks fit to let the registration remain in force.

5. The following observations are noteworthy before examining the issue of grant of extension under Section 7(3) of the said Act of registration of the said Project:
 - a. The said Projects comprise of one (1) building each.
 - b. That the said Projects are 50% completed
 - c. That the work of the said Projects was delayed due to Covid and labour issues.
6. In view of the above, the issue of the extension under Section 7(3) of the said Act as sought by the Promoter without 2/3rd consents of the Allottees needs to be examined in light of the above-mentioned fact. The Authority would like to bring on record the statements of objects and reasons of the said Act which are reproduced hereinbelow for ease of reference:

“An Act to establish the Real Estate Regulatory Authority for regulation and promotion of the real estate sector and to ensure sale of plot, apartment or building, as the case may be, or sale of real estate project, in an efficient and transparent manner and to protect the interest of consumers in the real estate sector and to establish an adjudicating mechanism for speedy dispute redressal and also to establish the Appellate Tribunal to hear appeals from the decisions, directions or orders of the Real Estate Regulatory Authority and the adjudicating officer and for matters connected therewith or incidental thereto.”

On perusal of the above it is clear that the whole aim of the said Act has been to promote the real estate sector in an efficient and transparent manner and protect the interest of the consumers (*including home buyers / Allottees*). Thus, by not extending the registration of the said Project the same will come to a halt. The Promoter shall not be able to take actions for efficient completion as may be required in view of the lack of registration. Such an action will only be detrimental to the interest of the consumers (*including home buyers / Allottees*). Thus, the balance of convenience lies in allowing the extension with such condition so as to ensure completion. Further the Authority also notes that this extension under Section 7(3) needs to be granted so that the completion of the said Project is not interrupted. Thus, the Authority grants the extension to the registration of the said Project from 01.07.2025 to 31.12.2026. Needless to say, this extension will be without prejudice to the rights of the Allottees under the said

Act. In view thereof, this Authority allows the said extension application keeping the rights of the Allottees intact with certain directions hereinbelow.

FINAL ORDER

The said extension applications are **allowed** and the extension for the said Projects is granted from 01.07.2025 to 31.12.2026 with the following conditions:

- A. The Promoter shall complete the construction work and obtain OC for the said Projects. Needless to say, the Allottees of the said Projects shall co-operate with the Promoter. That the rights of the Allottees under the said Act shall however remain intact.
- B. The Promoter is directed to submit within 15 days of this order date the PERT CPM / BAR charts about the milestones to be achieved with respect to the completion of the said Projects. The same shall also be shared with the Allottees of the said Projects.
- C. The Promoter herein is also directed to submit monthly progress reports of achievements of such milestones and/ or delay if any, to MahaRERA, the Association of Allottees, if any formed and the Allottees of the said Projects.
- D. That upon receipt of the part / full OC the Promoter shall inform this Authority about the same and update all progress on the registration webpages of the said Projects from time to time.

AJOY
MEHTA

Digitally signed
by AJOY MEHTA
Date: 2024.07.31
17:47:47 +05'30'

(Ajoy Mehta)
Chairperson, MahaRERA