

3. Before moving ahead, the Authority notes the registration details already on record. The Promoter while seeking registration of the said Project had submitted the date of completion as 31.12.2019. MahaRERA granted three (3) extensions on the ground of Covid-19 pandemic which were granted to all the projects registered with MahaRERA and qualifying under Notifications / Orders Nos. 13, 14 & 21 dated 02.04.2020, 18.05.2020 & 06.08.2021 respectively along with extension granted under Section 6 and section 7(3) of the said Act whereby the date of completion was extended up to 31.07.2022. The Promoter states that extension is required as there was delay due to 18m wide DP road that was proposed by NMC (*Nagpur Municipal Corporation*) in the regional plan which directly affected the said Project. Hence the Promoter has applied for extension vide the said extension application herein under section 7(3) of the said Act for the period from 01.08.2022 to 30.06.2024.

4. Thus, the issue before this Authority is with regard to grant of extension under Section 7(3) of the said Act. In this regard it is pertinent to note that the Promoter this time has not been able to obtain 2/3rd majority consents of the Allottees of the said Project. In this context the relevant extract of Section 7(3) is reproduced hereinbelow for ease of reference:

“7 (3) The Authority may, instead of revoking the registration under sub-section (1), permit it to remain in force subject to such further terms and conditions as it thinks fit to impose in the interest of the allottees, and any such terms and conditions so imposed shall be binding upon the promoter.”

On the plain reading of Section 7(3) of the said Act, it is clear that instead of revoking the registration this Authority can impose certain terms and conditions as it thinks fit to let the registration remain in force.

5. Pursuant to the roznama dated 13.10.2023, the Authority had directed Secretary, MahaRERA to verify that all QPRs filed by the Promoter in the said Project. In view thereof on 31.10.2023 Secretary, MahaRERA has submitted a summary report of compliances in the said Project which is marked as **Annexure ‘A’**

herein. On the perusal of the report the Authority observes that the Promoter has not complied with compliances mandated under RERA.

6. Moving further, the issue of the extension under Section 7(3) of the said Act as sought by the Promoter without 2/3rd consents of the Allottees needs to be examined in light of the above-mentioned fact. The Authority would like to bring on record the statements of objects and reasons of the said Act which are reproduced hereinbelow for ease of reference:

“An Act to establish the Real Estate Regulatory Authority for regulation and promotion of the real estate sector and to ensure sale of plot, apartment or building, as the case may be, or sale of real estate project, in an efficient and transparent manner and to protect the interest of consumers in the real estate sector and to establish an adjudicating mechanism for speedy dispute redressal and also to establish the Appellate Tribunal to hear appeals from the decisions, directions or orders of the Real Estate Regulatory Authority and the adjudicating officer and for matters connected therewith or incidental thereto.”

On perusal of the above it is clear that the whole aim of the said Act has been to promote the real estate sector in an efficient and transparent manner and protect the interest of the consumers (*including home buyers / Allottees*). Thus, by not extending the registration of the said Project the same shall be stalled. The Promoter shall not be able to take action for efficient completion as may be required in view of the lack of registration. Such an action will only be detrimental to the interest of the consumers (*including home buyers / Allottees*). Thus, the balance of convenience lies in allowing the extension with such condition so as to ensure completion. Thus, the Authority grants extension to the registration of the said Project from 01.08.2022 to 30.06.2024. Needless to say, this extension will be without prejudice to the rights of the Allottees under the said Act. In view thereof, this Authority allows the said extension application keeping the rights of the Allottees intact with certain directions hereinbelow.

FINAL ORDER

The said extension application is **allowed** and the extension for the said Project is granted from 01.08.2022 to 30.06.2024 with the following conditions:


- A. The Promoter shall complete the balance construction work and obtain OC by 30.06.2024. Needless to say, the Allottees of the said Project shall co-operate with the Promoter. That the rights of the Allottees under the said Act shall however remain intact.
- B. The Promoter is directed to comply with the pending compliances as stated in the summary report of the compliances marked as **Annexure 'A'** herein on or before 15.11.2023.
- C. The Promoter is directed to submit within 15 days of this order the PERT CPM / BAR charts about the milestones to be achieved with respect to the completion of the said Project. The same shall also be shared with the Allottees of the said Project.
- D. The Promoter herein is also directed to submit monthly progress reports of achievements of such milestones and/ or delay if any, to MahaRERA, the Association of Allottees, if any formed and the Allottees of the said Project.
- E. That upon receipt of the OC the Promoter shall inform this Authority about the same and update all progress on the said Project registration webpage from time to time.

AJOY MEHTA
(Ajoy Mehta)
Chairperson, MahaRERA

Summary Report Of Compliances For Projects**Regulatory Case No.****89 of 2023****Date: 31/10/2023**

Extension Application No.	EXT50500017306
Project No.	P50500007884
Promoter :	Luxora Infrastructure Pvt Ltd
Project Name	Vista 3C
Project Registration Date:	31-07-17
Extension Sought Till:	30-06-24
Consent of allottees available	12%

Compliances	Complied (Y/N)	Remarks
Form E (Extension Application)	Y	Applied on 07-08-2023,
Form 1	Y	Updated to date.
Form 2	Y	Updated to date; Last four Form 2 specify work done as 55.25%, Previous to that Five Form 2 uploaded specify work done as 54.59%.
Form 2A	Y	Updated for every year.
Form 3	N	Updated till June 2023; Pending for last quarter.
Form 5	Y	Updated for every year.
Sold & Unsold Inventory	Y	Updated.



(Dr. Vasant Prabhu)
Secretary, MahaRERA